COMPLETION REPORT

1	Name of the work	Construction and repairs to culverts in Bagalagunte Ward No. 14
2	Sanctioned Estimate No. & Date	T.S.No. BB/D2/53/15-16dt 4-1-2016
3	Head of Account which is chargeable	Poorly — 1771 —
4	Instrument Order NO. & Date	WW. BB/D/31/15-16dt 24.3.2016
5	Name Of Contractor	Sri. N. Shivananda, # 35, 2nd Cross, Defence Colony, Hesaraghatta Main road, Bagalagunte Bangalore-560073.
6 a	Time Stipulated for Completion of work	Poorly
b	Delay in Exculpation of Work	
7	Measurement recorded in	
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	D.S. ಮಂಜುನಾಥ
	b) Asst. Exe Engineer	ಡಿ ಸಾರ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
12.04	1066942.00	—	133058.00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.
W-14

ASSIATANT EXECUTIVE ENGINEER
ಬ.ಹಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು
ಪೂರ್ವ ವಲಯ